



Gothic Arch Greenhouses, Inc.
 PO Box 1564
 Mobile, AL 36633
 800-531-4769 (toll-free)
 251-432-7529 (local)
 251-432-2655 (fax)

GREENHOUSE PROPOSAL

Date: 4/26/2006
 Presented By: Nicole Davis
 Proposal Valid: 30 days
 Proposal #:
 Customer #:

Quote To:

The Tomato Greenhouse

Our new SF-23 greenhouse was designed to provide an economical cover for your crops while giving you the peace-of-mind of a strong, engineered greenhouse. The heavy-duty, galvanized, bolt-together frame features predrilled components that allow the house to go up quickly and accurately. The result is a structure that will reduce your on-site construction costs while providing a strong, versatile greenhouse that easily adapts to most climatic conditions across the country.

Primary Structure

Greenhouse Type	The Tomato Greenhouse	\$ 9,909.08
Total Square Ft.	2,208	
Width	23'	
Length	96'	
Live Load	10#	
Dead Load	20 #	
Wind Load	80 mph exposure B	
34 ea.	Vertical Posts <i>Every 6' constructed from 2" x 3" x 14 ga. Galvanized tube</i>	
34 ea.	Anchor Plates <i>8" x 8" x 1/2" base plates will be welded to each post</i>	
17 ea.	Main Arch <i>2" x 14 ga. Round galvanized tube formed from a single run of steel for greater strength and durability. Holes will be pre-drilled for quick installation to gutter brackets.</i>	
15 ea.	Lower Chord <i>2" x 14 ga. Round galvanized tube formed from a single run of steel for greater strength and durability. Holes will be pre-drilled for quick installation to gutter brackets.</i>	
18 ea.	Truss <i>1.163" x 17 ga. Truss members will be placed on every intermediate frame section. Truss members will be positioned in an engineered "W-Truss" layout for superior strength.</i>	
8 ea.	Wind Bracing <i>2" x 14 ga. Diagonal bracing will be provided for each corner of each bay.</i>	
32 ea.	Upper Side Rail <i>2" x 2" x 12 ga. Rail will run the length of the greenhouse to provide additional bracing and mounting surface for poly fastening system.</i>	
168 ea.	Anchor Bolts <i>1/2" x 4-1/2" Expansion Anchor Bolts</i>	

- 1 ea. Horizontal Roof Purlins**
2" x 14 gauge horizontal steel purlins will provide strength and stability for the roof. Purlins are flattened and punched for quick installation and alignment.
- 2 ea. End Frames**
Each gable end will include (4) end frame members manufactured from 2" x 2" x 12 gauge galvanized tube. 8" x 8" x 1/2" base plates will be welded to each frame member for easy slab attachment.
- 2 ea. Plant Rail**
2" x 2" 12 ga. Plant Rails (2 per bay) will be mounted on the endwall for additional support for plant wires. Additional endwall bracing will be supplied to brace endwall and plant rail.
- 1 ea. Base Rail**
1 Set of base and end rails will run down both sides and along both endwalls to provide a mounting surface for poly fastening system. Pre-punched and formed from 14 ga. Galvanized steel.
- 32 ea. Extra Side Rails**
2" x 2" x 69.5" x 16 ga. Galvanized Steel with 64 ea. L-Brackets - 3/16" galvanized steel bracket with slots.. Side rail hardware package includes: 3/8" bolts, nylon lock-nuts & flat washers.

Coverings

1 ea.	25' x 98' GT IRAC 6mil, 4-year greenhouse film	\$ 539.00
2 ea.	14' x 25' GT IRAC 6mil, 4-year greenhosue film	\$ 154.00
2 ea.	12' x 98' GT IRAC 6mil, 4-year greenhouse film	\$ 517.44
1 ea.	Inbound Freight from Edgerton, WI	\$ 125.00
146 ea.	6' stainless steel Wiggle Wire	\$ 544.35
71 ea.	8'-11" Aluminum Wiggle Wire Base	\$ 216.00
1278 ea.	#12 x 3/4" Self-tapping screws for Wiggle Base attachment (every 6")	\$ 25.79

Doors

4 ea.	3' x 6'8" Swinging Doors <i>To provide 2 ea. 6' wide double swinging doors</i>	\$ 616.00
-------	--	-----------

Vents

1 ea.	23' x 62.25" Vent <i>Welded frame manufactured from 1" x 1.5" x 16 ga. Galv. Roll-form. Vent covered with poly film.</i>	\$ 511.89
1 ea.	Rack & Pinion System <i>Power Rack & Pinion System with Motor for Vent</i>	\$ 893.00

Ventilation System

2 ea.	VFS48CS - 48" Exhaust Fan <i>48" galvanized, slantwall fan with cone, 3-blade, 1-speed</i>	\$ 1,262.00
1 ea.	VFP24P - 24" Exhaust Fan <i>Fiberglass, Slantwall fan with cone, 3-blade, 1 speed</i>	\$ 377.00
1 ea.	VRSG24A - 24" Shutter <i>24" Heavy-Duty Aluminum Motorized Shutter</i>	\$ 100.00
2 ea.	5' x 23' x 6" Evaporative Cooler <i>5' x 23' x 6" Evaporative Cooling System with stainless steel top and bottom assembly</i>	\$ 2,810.00
7 ea.	24" Power Tube Fan Assembly <i>24" Power Tube Fan with heat kit and tubing</i>	\$ 4,295.06

Sub-Total \$22,895.61
Freight Call
Total \$22,895.61

TERMS:

50% Deposit with order and balance due prior to shipment. A cash discount of 2% on materials is available when full payment is made with order. *Excluding freight... applies to materials only.

We hope this quotation meets with your approval, but should you have any questions or comments,

Best Regards,

Nicole

Nicole Davis
Gothic Arch Greenhouses, Inc.